

### Harmonogram stavby "Velky Kyr - Kulturny dom"

Popis	Rok		2022				2022				2022				2023				2023				2023				2023																												
	Mesiac		September				Október				November				December				Január				Február				Marec				April				Máj				Jún				Júl				August								
	Týždeň		36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36
	Začiatok	Koniec	Dĺžka trvania	Celk. cena [EUR]																																																			
Velký Kyr - Kultúrny dom	01. 09. 2023	31. 08. 2023	261,00	507 890,23																																																			
Výplne otvorov	01. 09. 2023	14. 11. 2022	52,02	138 963,19																																																			
Obvodový plášť	01. 11. 2023	30. 01. 2023	64,29	76 998,17																																																			
Podlahy	03. 07. 2023	31. 08. 2023	44,00	23 170,58																																																			
Strecha	03. 04. 2023	29. 06. 2023	84,00	28 752,38																																																			
Ostatné práce	30. 12. 2023	14. 04. 2023	75,60	28 428,62																																																			
Fotovoltaika	30. 06. 2023	30. 08. 2023	43,81	14 541,57																																																			
Silnoproud, Rozvádzače	01. 09. 2023	06. 10. 2022	25,28	36 324,06																																																			
Plynové odberné zariadenie	01. 09. 2023	08. 09. 2022	6,00	1 924,38																																																			
Vykurovanie	01. 12. 2023	10. 03. 2023	71,14	35 370,72																																																			
Vzduchotechnika	30. 01. 2023	26. 05. 2023	84,90	106 851,53																																																			
Zdravotechnické inštalácie	30. 09. 2023	05. 12. 2022	46,43	18 565,05																																																			